

ID	Task Name	Duration	Start	Finish	Gantt Chart											
					'22 Jan 1, '23	Feb 5, '23	Mar 12, '23	Apr 16, '23	May 21, '23	Jun 25, '23	Jul 30, '23	Sep 3, '23	Oct 8, '23	Nov 12, '23	Dec 17, '23	Jan
1	PERMIT	1 day	Mon 3/13/23	Mon 3/13/23	PERMIT											
2	NEW ELECTRICAL SERVICE	15 days	Mon 4/10/23	Fri 4/28/23	NEW ELECTRICAL SERVICE											
3	PHASE 1 DATA CENTER	17 days	Mon 5/15/23	Tue 6/6/23	PRIME & PAINT											
4	PRIME & PAINT	1 day	Thu 6/1/23	Thu 6/1/23	CLEAN AGENT SYSTEM ROUGH IN											
5	CLEAN AGENT SYSTEM ROUGH IN	3 days	Thu 6/1/23	Mon 6/5/23	DOOR & HARDWARE											
6	DOOR & HARDWARE	1 day	Tue 5/30/23	Tue 5/30/23	INSTALL CEILING GRID & TILE											
7	INSTALL CEILING GRID & TILE	2 days	Wed 5/31/23	Thu 6/1/23	INSTALL LIGHTING											
8	INSTALL LIGHTING	1 day	Wed 5/31/23	Wed 5/31/23	CEILING AGENT SYSTEM FINISH											
9	CEILING AGENT SYSTEM FINISH	3 days	Thu 6/1/23	Mon 6/5/23	CLEANING FOR DATA CENTER											
10	CLEANING FOR DATA CENTER	1 day	Fri 6/2/23	Fri 6/2/23	MOVE INTO THE DATA CENTER											
11	MOVE INTO THE DATA CENTER	2 days	Mon 6/5/23	Tue 6/6/23	ROOM 117 & 118											
12	ROOM 117 & 118	72 days?	Mon 4/24/23	Tue 8/1/23	STEEL STUDS & BLOCKING											
13	STEEL STUDS & BLOCKING	5 days	Mon 6/5/23	Fri 6/9/23	ROUGH IN MEP & FP											
14	ROUGH IN MEP & FP	5 days	Mon 6/12/23	Fri 6/16/23	DOOR FRAMES											
15	DOOR FRAMES	2 days	Mon 6/26/23	Tue 6/27/23	DRYWALL TAPE & FINISH											
16	DRYWALL TAPE & FINISH	10 days	Wed 6/28/23	Tue 7/11/23	PRIME & TEXTURE											
17	PRIME & TEXTURE	1 day	Wed 7/12/23	Wed 7/12/23	PAINTING											
18	PAINTING	2 days	Thu 7/13/23	Fri 7/14/23	CEILING GRID											
19	CEILING GRID	3 days	Mon 7/17/23	Wed 7/19/23	MEP & FP ABOVE CEILING											
20	MEP & FP ABOVE CEILING	3 days	Thu 7/20/23	Mon 7/24/23	CEILING TILE INSTALL											
21	CEILING TILE INSTALL	2 days	Tue 7/25/23	Wed 7/26/23	DOORS & HARDWARE											
22	DOORS & HARDWARE	4 days	Tue 7/25/23	Fri 7/28/23	FINAL CLEANING											
23	FINAL CLEANING	1 day	Mon 7/31/23	Mon 7/31/23	MOVE IN FURNITURE											
24	MOVE IN FURNITURE	1 day	Tue 8/1/23	Tue 8/1/23	PHASE 2 EXISTING OFFICES SOUTH											
25	PHASE 2 EXISTING OFFICES SOUTH	83 days	Mon 5/22/23	Wed 9/13/23	END											
26	DOOR FRAMES	2 days	Mon 6/26/23	Tue 6/27/23	DOOR FRAMES											
27	FRAME WALLS	10 days	Wed 6/28/23	Tue 7/11/23	PLUMBING ROUGH IN											
28	PLUMBING ROUGH IN	5 days	Wed 7/12/23	Tue 7/18/23	ELECTRICAL ROUGH IN											
29	ELECTRICAL ROUGH IN	5 days	Wed 7/19/23	Tue 7/25/23	MECHANICAL ROUGH IN											
30	MECHANICAL ROUGH IN	5 days	Wed 7/26/23	Tue 8/1/23	FIRE PROTECTION ROUGH IN											
31	FIRE PROTECTION ROUGH IN	5 days	Wed 8/2/23	Tue 8/8/23	DRYWALL TAPE & FINISH											
32	DRYWALL TAPE & FINISH	10 days	Wed 8/9/23	Tue 8/22/23	PRIME & TEXTURE WALLS											
33	PRIME & TEXTURE WALLS	2 days	Wed 8/23/23	Thu 8/24/23	PAINT WALLS											
34	PAINT WALLS	5 days	Fri 8/25/23	Thu 8/31/23	CEILING GRID											
35	CEILING GRID	3 days	Fri 9/1/23	Tue 9/5/23	LIGHTING & DEVICE INSTALL											
36	LIGHTING & DEVICE INSTALL	3 days	Wed 9/6/23	Fri 9/8/23	INSTALL DIFFUSERS											
37	INSTALL DIFFUSERS	2 days	Mon 9/11/23	Tue 9/12/23												

ID	Task Name	Duration	Start	Finish		12 Jan 1, '23	Feb 5, '23	Mar 12, '23	Apr 16, '23	May 21, '23	Jun 25, '23	Jul 30, '23	Sep 3, '23	Oct 8, '23	Nov 12, '23	Dec 17, '23	Jan	
						T	F	S	S	M	T	W	T	F	S	S	M	T
38	VINYL BASE	2 days	Fri 9/1/23	Mon 9/4/23														
39	DOORS & HARDWARE	4 days	Tue 9/5/23	Fri 9/8/23														
40	INSTALL CEILING TILE	2 days	Mon 9/11/23	Tue 9/12/23														
41	FINAL CLEANING	1 day	Wed 9/13/23	Wed 9/13/23														
42	SITE WORK	127 days	Mon 5/1/23	Tue 10/24/23														
43	STORM PIPING	8 days	Wed 6/28/23	Fri 7/7/23														
44	SEWER LINES TO BUILDING	1 day	Tue 5/23/23	Tue 5/23/23														
45	UNDERGROUND STORAGE TANKS	5 days	Mon 7/10/23	Fri 7/14/23														
46	GRAVEL GRADE	2 days	Mon 7/17/23	Tue 7/18/23														
47	CURB & GUTTER	4 days	Thu 9/28/23	Tue 10/3/23														
48	EXTERIOR CONCRETE PADS & APPROACHES	3 days	Tue 10/3/23	Thu 10/5/23														
49	EXTERIOR TRENCH DRAIN	2 days	Thu 10/5/23	Fri 10/6/23														
50	LOADING DOCK PAD	3 days	Fri 10/6/23	Tue 10/10/23														
51	TOP SOIL	4 days	Tue 10/10/23	Fri 10/13/23														
52	LANDSCAPING	6 days	Fri 10/13/23	Fri 10/20/23														
53	ASPHALT PAVING	3 days	Fri 10/20/23	Tue 10/24/23														
54	ADDITION	161 days?	Tue 5/30/23	Tue 1/9/24														
55	UNDERGROUND PLUMBING	6 days	Fri 6/30/23	Fri 7/7/23														
56	UNDERGROUND ELECTRICAL	6 days	Fri 7/7/23	Fri 7/14/23														
57	POUR SLAB ON GRADE	11 days	Tue 8/22/23	Tue 9/5/23														
58	STEEL DELIVERY	1 day	Thu 6/22/23	Thu 6/22/23														
59	SET STRUCTURAL STEEL	2 days	Thu 6/22/23	Fri 6/23/23														
60	SECONDARY FRAMING	3 days	Mon 6/26/23	Wed 6/28/23														
61	SET BAR JOIST	3 days	Wed 6/28/23	Fri 6/30/23														
62	PERIMETER ANGLE	3 days	Fri 6/30/23	Tue 7/4/23														
63	EXTERIOR STEEL STUDS	21 days	Fri 6/30/23	Fri 7/28/23														
64	INSTALL METAL DECKING	3 days	Wed 7/5/23	Fri 7/7/23														
65	EXTERIOR SHEETING FOAM & PLYWOOD	6 days	Fri 7/28/23	Fri 8/4/23														
66	TYVEK WEATHER BARRIER & WINDOW WRAP	5 days	Fri 8/4/23	Thu 8/10/23														
67	DEMO END WALL OF EXISTING BUILDING	3 days	Thu 8/10/23	Mon 8/14/23														
68	ROOF DRAINS & PIPING	4 days	Thu 8/10/23	Tue 8/15/23														
69	ROOF BLOCKING	4 days	Fri 8/4/23	Wed 8/9/23														
70	ROOF CURBS	2 days	Wed 8/2/23	Thu 8/3/23														
71	RUBBER ROOF	6 days	Tue 8/15/23	Tue 8/22/23														
72	SET RTUS	2 days	Tue 8/22/23	Wed 8/23/23														

