




































ID	Task Name	Duration	Start	Finish	22	Jan 1, '23	Feb 5, '23	Mar 12, '23	Apr 16, '23	May 21, '23	Jun 25, '23	Jul 30, '23	Sep 3, '23	Oct 8, '23	Nov 12, '23	Dec 17, '23	Jan				
					T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
1	PERMIT	1 day	Mon 3/13/23	Mon 3/13/23																	
2	NEW ELECTRICAL SERVICE	15 days	Mon 4/10/23	Fri 4/28/23																	
3	PHASE 1 DATA CENTER	17 days	Mon 5/15/23	Tue 6/6/23																	
4	PRIME & PAINT	1 day	Thu 6/1/23	Thu 6/1/23																	
5	CLEAN AGENT SYSTEM ROUGH IN	3 days	Thu 6/1/23	Mon 6/5/23																	
6	DOOR & HARDWARE	1 day	Tue 5/30/23	Tue 5/30/23																	
7	INSTALL CEILING GRID & TILE	2 days	Wed 5/31/23	Thu 6/1/23																	
8	INSTALL LIGHTING	1 day	Wed 5/31/23	Wed 5/31/23																	
9	CEILING AGENT SYSTEM FINISH	3 days	Thu 6/1/23	Mon 6/5/23																	
10	CLEANING FOR DATA CENTER	1 day	Fri 6/2/23	Fri 6/2/23																	
11	MOVE INTO THE DATA CENTER	2 days	Mon 6/5/23	Tue 6/6/23																	
12	ROOM 117 & 118	72 days?	Mon 4/24/23	Tue 8/1/23																	
13	STEEL STUDS & BLOCKING	5 days	Mon 6/5/23	Fri 6/9/23																	
14	ROUGH IN MEP & FP	5 days	Mon 6/12/23	Fri 6/16/23																	
15	DOOR FRAMES	2 days	Wed 7/12/23	Thu 7/13/23																	
16	DRYWALL TAPE & FINISH	10 days	Mon 7/17/23	Fri 7/28/23																	
17	PRIME & TEXTURE	1 day	Mon 7/31/23	Mon 7/31/23																	
18	PAINTING	2 days	Tue 8/1/23	Wed 8/2/23																	
19	CEILING GRID	3 days	Tue 8/8/23	Thu 8/10/23																	
20	MEP & FP ABOVE CEILING	5 days	Mon 8/14/23	Fri 8/18/23																	
21	CEILING TILE INSTALL	1 day	Mon 8/21/23	Mon 8/21/23																	
22	DOORS & HARDWARE	4 days	Mon 8/21/23	Thu 8/24/23																	
23	FINAL CLEANING	1 day	Fri 8/25/23	Fri 8/25/23																	
24	MOVE IN FURNITURE	1 day	Mon 8/28/23	Mon 8/28/23																	
25	PHASE 2 EXISTING OFFICES SOUTH END	75 days	Mon 5/22/23	Fri 9/1/23																	
26	DOOR FRAMES	2 days	Wed 7/12/23	Thu 7/13/23																	
27	FRAME WALLS	10 days	Fri 7/14/23	Thu 7/27/23																	
28	PLUMBING ROUGH IN	1 day	Fri 7/28/23	Fri 7/28/23																	
29	ELECTRICAL ROUGH IN	1 day	Fri 7/28/23	Fri 7/28/23																	
30	MECHANICAL ROUGH IN	1 day	Fri 7/28/23	Fri 7/28/23																	
31	FIRE PROTECTION ROUGH IN	1 day	Fri 7/28/23	Fri 7/28/23																	
32	DRYWALL TAPE & FINISH	10 days	Fri 7/28/23	Thu 8/10/23																	
33	PRIME & TEXTURE WALLS	2 days	Fri 8/11/23	Mon 8/14/23																	
34	PAINT WALLS	5 days	Tue 8/15/23	Mon 8/21/23																	
35	CEILING GRID	3 days	Tue 8/22/23	Thu 8/24/23																	
36	VINYL BASE	2 days	Tue 8/22/23	Wed 8/23/23																	
37	DOORS & HARDWARE	4 days	Thu 8/24/23	Tue 8/29/23																	
38	LIGHTING & DEVICE INSTALL	3 days	Fri 8/25/23	Tue 8/29/23																	
39	INSTALL DIFFUSERS	2 days	Fri 8/25/23	Mon 8/28/23																	

ID	Task Name	Duration	Start	Finish	22 Jan 1, '23	Feb 5, '23	Mar 12, '23	Apr 16, '23	May 21, '23	Jun 25, '23	Jul 30, '23	Sep 3, '23	Oct 8, '23	Nov 12, '23	Dec 17, '23	Jan
					T	F	S	S	M	T	W	T	F	S	S	M
40	INSTALL CEILING TILE	2 days	Wed 8/30/23	Thu 8/31/23												
41	FINAL CLEANING	1 day	Fri 9/1/23	Fri 9/1/23												
42	SITE WORK	104 days?	Mon 5/1/23	Thu 9/21/23												
43	SEWER LINES TO BUILDING	1 day	Tue 5/23/23	Tue 5/23/23												
44	STORM PIPING	8 days	Wed 6/28/23	Fri 7/7/23												
45	UNDERGROUND STORAGE TANKS	5 days	Mon 7/31/23	Fri 8/4/23												
46	STORM PIPING	5 days	Mon 8/7/23	Fri 8/11/23												
47	GRAVEL GRADE	2 days	Thu 8/17/23	Fri 8/18/23												
48	STAKE C&G	1 day	Mon 8/28/23	Mon 8/28/23												
49	CURB & GUTTER	4 days	Tue 8/29/23	Fri 9/1/23												
50	BACKFILL C&G	3 days	Fri 9/1/23	Tue 9/5/23												
51	EXTERIOR CONCRETE PADS & APPROACHES	4 days	Fri 9/1/23	Wed 9/6/23												
52	EXTERIOR TRENCH DRAIN	2 days	Wed 9/6/23	Thu 9/7/23												
53	LOADING DOCK PAD	3 days	Thu 9/7/23	Mon 9/11/23												
54	TOP SOIL	4 days	Mon 9/11/23	Thu 9/14/23												
55	LANDSCAPING	6 days	Thu 9/14/23	Thu 9/21/23												
56	ASPHALT PAVING	1 day	Thu 9/21/23	Thu 9/21/23												
57	ADDITION	151 days	Tue 5/30/23	Tue 12/26/23												
58	UNDERGROUND PLUMBING	5 days	Mon 7/10/23	Fri 7/14/23												
59	UNDERGROUND ELECTRICAL	5 days	Mon 7/17/23	Fri 7/21/23												
60	STEEL DELIVERY	1 day	Thu 6/22/23	Thu 6/22/23												
61	SET STRUCTURAL STEEL	2 days	Thu 6/22/23	Fri 6/23/23												
62	SECONDARY FRAMING	3 days	Mon 6/26/23	Wed 6/28/23												
63	SET BAR JOIST	3 days	Wed 6/28/23	Fri 6/30/23												
64	PERIMETER ANGLE	3 days	Fri 6/30/23	Tue 7/4/23												
65	EXTERIOR STEEL STUDS	21 days	Fri 6/30/23	Fri 7/28/23												
66	INSTALL METAL DECKING	3 days	Wed 7/5/23	Fri 7/7/23												
67	EXTERIOR SHEETING FOAM & PLYWOOD	6 days	Fri 7/28/23	Fri 8/4/23												
68	ROOF CURBS	2 days	Wed 8/2/23	Thu 8/3/23												
69	TYVEK WEATHER BARRIER & WINDOW WRAP	5 days	Fri 8/4/23	Thu 8/10/23												
70	ROOF BLOCKING	4 days	Fri 8/4/23	Wed 8/9/23												
71	DEMO END WALL OF EXISTING BUILDING	3 days	Thu 8/10/23	Mon 8/14/23												
72	ROOF DRAINS & PIPING	4 days	Thu 8/10/23	Tue 8/15/23												
73	EXTERIOR MASONRY	15 days	Thu 8/10/23	Wed 8/30/23												
74	RUBBER ROOF	6 days	Tue 8/15/23	Tue 8/22/23												
75	SET RTUS	2 days	Tue 8/22/23	Wed 8/23/23												

ID	Task Name	Duration	Start	Finish	22	Jan 1, '23	Feb 5, '23	Mar 12, '23	Apr 16, '23	May 21, '23	Jun 25, '23	Jul 30, '23	Sep 3, '23	Oct 8, '23	Nov 12, '23	Dec 17, '23	Jan				
					T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
76	POUR SLAB ON GRADE	11 days	Tue 8/22/23	Tue 9/5/23	POUR SLAB ON GRADE 																
77	ALUMINUM STOREFRONTS	6 days	Tue 8/22/23	Tue 8/29/23	ALUMINUM STOREFRONTS 																
78	EIFS	17 days	Wed 8/30/23	Thu 9/21/23	EIFS 																
79	INTERIOR STEEL STUDS	11 days	Tue 9/5/23	Tue 9/19/23	INTERIOR STEEL STUDS 																
80	DOOR FRAMES	3 days	Tue 9/19/23	Thu 9/21/23	DOOR FRAMES 																
81	INTERIOR WALL BLOCKING	6 days	Tue 9/19/23	Tue 9/26/23	INTERIOR WALL BLOCKING 																
82	LINER PANEL SHOP	11 days	Tue 9/19/23	Tue 10/3/23	LINER PANEL SHOP 																
83	PLUMBING ROUGH IN	6 days	Tue 9/19/23	Tue 9/26/23	PLUMBING ROUGH IN 																
84	ELECTRICAL & DATA ROUGH IN	11 days	Tue 9/19/23	Tue 10/3/23	ELECTRICAL & DATA ROUGH IN 																
85	MECHANICAL ROUGH IN	11 days	Tue 9/19/23	Tue 10/3/23	MECHANICAL ROUGH IN 																
86	FIRE PROTECTION ROUGH IN	11 days	Tue 9/19/23	Tue 10/3/23	FIRE PROTECTION ROUGH IN 																
87	OVERHEAD DOORS	6 days	Tue 10/3/23	Tue 10/10/23	OVERHEAD DOORS 																
88	INSULATION & VAPOR BARRIER	3 days	Tue 10/3/23	Thu 10/5/23	INSULATION & VAPOR BARRIER 																
89	INSULATION INSPECTION	1 day	Thu 10/5/23	Thu 10/5/23	INSULATION INSPECTION 																
90	DRYWALL TAPE & FINISH	15 days	Thu 10/5/23	Wed 10/25/23	DRYWALL TAPE & FINISH 																
91	PRIME & TEXTURE	4 days	Wed 10/25/23	Mon 10/30/23	PRIME & TEXTURE 																
92	PAINT INTERIOR WALLS	4 days	Mon 10/30/23	Thu 11/2/23	PAINT INTERIOR WALLS 																
93	PULL DATA LINES	3 days	Thu 11/2/23	Mon 11/6/23	PULL DATA LINES 																
94	CEILING GRID	4 days	Mon 11/6/23	Thu 11/9/23	CEILING GRID 																
95	INSTALL LIGHTING & DEVICES	6 days	Thu 11/9/23	Thu 11/16/23	INSTALL LIGHTING & DEVICES 																
96	INSTALL DIFFUSERS	6 days	Thu 11/9/23	Thu 11/16/23	INSTALL DIFFUSERS 																
97	INSTALL SPRINKLER HEADS	6 days	Thu 11/9/23	Thu 11/16/23	INSTALL SPRINKLER HEADS 																
98	ABOVE CEILING INSPECTION	1 day	Thu 11/16/23	Thu 11/16/23	ABOVE CEILING INSPECTION 																
99	INSTALLING CEILING TILES	4 days	Thu 11/16/23	Tue 11/21/23	INSTALLING CEILING TILES 																
100	CASEWORK	6 days	Thu 11/9/23	Thu 11/16/23	CASEWORK 																
101	FLOORING	6 days	Thu 11/16/23	Thu 11/23/23	FLOORING 																
102	INSTALL DOORS & DOOR HARDWARE	6 days	Thu 11/23/23	Thu 11/30/23	INSTALL DOORS & DOOR HARDWARE 																
103	BATHROOM HARDWARE	3 days	Thu 11/23/23	Mon 11/27/23	BATHROOM HARDWARE 																
104	ELECTRICAL FINISH	6 days	Thu 11/23/23	Thu 11/30/23	ELECTRICAL FINISH 																
105	PLUMBING FINISH	6 days	Thu 11/23/23	Thu 11/30/23	PLUMBING FINISH 																
106	INSTALL FURNITURE	6 days	Thu 11/30/23	Thu 12/7/23	INSTALL FURNITURE 																
107	FINAL CLEANING	3 days	Thu 12/7/23	Mon 12/11/23	FINAL CLEANING 																
108	PUNCHLIST	6 days	Mon 12/11/23	Mon 12/18/23	PUNCHLIST 																
109	OWNER TRAINING	1 day	Mon 12/18/23	Mon 12/18/23	OWNER TRAINING 																
110	COMPLIANCE STATEMENTS	1 day	Mon 12/18/23	Mon 12/18/23	COMPLIANCE STATEMENTS 																
111	FINAL INSPECTIONS	3 days	Mon 12/18/23	Wed 12/20/23	FINAL INSPECTIONS 