

| ID | Task Name | Duration | Start | Finish | Gantt Chart (Jan 23 - Jan 24) | | | | | | | | | | | |
|----|---------------------------------------|-----------------|--------------------|---------------------|--|--|--|--|--|--|--|--|--|--|--|--|
| 1 | PERMIT | 1 day | Mon 3/13/23 | Mon 3/13/23 | [Gantt bar for PERMIT: Jan 13, 2023] | | | | | | | | | | | |
| 2 | NEW ELECTRICAL SERVICE | 27 days | Mon 4/10/23 | Tue 5/16/23 | [Gantt bar for NEW ELECTRICAL SERVICE: Apr 10 - May 16, 2023] | | | | | | | | | | | |
| 3 | ROOM 117 & 118 | 91 days | Mon 4/24/23 | Mon 8/28/23 | [Gantt bar for ROOM 117 & 118: Apr 24 - Aug 28, 2023] | | | | | | | | | | | |
| 4 | STEEL STUDS & BLOCKING | 5 days | Mon 6/5/23 | Fri 6/9/23 | [Gantt bar for STEEL STUDS & BLOCKING: Jun 5 - Jun 9, 2023] | | | | | | | | | | | |
| 5 | ROUGH IN MEP & FP | 5 days | Mon 6/12/23 | Fri 6/16/23 | [Gantt bar for ROUGH IN MEP & FP: Jun 12 - Jun 16, 2023] | | | | | | | | | | | |
| 6 | DOOR FRAMES | 2 days | Wed 7/12/23 | Thu 7/13/23 | [Gantt bar for DOOR FRAMES: Jul 12 - Jul 13, 2023] | | | | | | | | | | | |
| 7 | DRYWALL TAPE & FINISH | 10 days | Mon 7/17/23 | Fri 7/28/23 | [Gantt bar for DRYWALL TAPE & FINISH: Jul 17 - Jul 28, 2023] | | | | | | | | | | | |
| 8 | PRIME & TEXTURE | 1 day | Mon 7/31/23 | Mon 7/31/23 | [Gantt bar for PRIME & TEXTURE: Jul 31, 2023] | | | | | | | | | | | |
| 9 | PAINTING | 2 days | Tue 8/1/23 | Wed 8/2/23 | [Gantt bar for PAINTING: Aug 1 - Aug 2, 2023] | | | | | | | | | | | |
| 10 | CEILING GRID | 3 days | Tue 8/8/23 | Thu 8/10/23 | [Gantt bar for CEILING GRID: Aug 8 - Aug 10, 2023] | | | | | | | | | | | |
| 11 | MEP & FP ABOVE CEILING | 5 days | Mon 8/14/23 | Fri 8/18/23 | [Gantt bar for MEP & FP ABOVE CEILING: Aug 14 - Aug 18, 2023] | | | | | | | | | | | |
| 12 | CEILING TILE INSTALL | 1 day | Mon 8/21/23 | Mon 8/21/23 | [Gantt bar for CEILING TILE INSTALL: Aug 21, 2023] | | | | | | | | | | | |
| 13 | DOORS & HARDWARE | 4 days | Mon 8/21/23 | Thu 8/24/23 | [Gantt bar for DOORS & HARDWARE: Aug 21 - Aug 24, 2023] | | | | | | | | | | | |
| 14 | FINAL CLEANING | 1 day | Fri 8/25/23 | Fri 8/25/23 | [Gantt bar for FINAL CLEANING: Aug 25, 2023] | | | | | | | | | | | |
| 15 | MOVE IN FURNITURE | 1 day | Mon 8/28/23 | Mon 8/28/23 | [Gantt bar for MOVE IN FURNITURE: Aug 28, 2023] | | | | | | | | | | | |
| 16 | PHASE 2 EXISTING OFFICES SOUTH | 75 days | Mon 5/22/23 | Fri 9/1/23 | [Gantt bar for PHASE 2 EXISTING OFFICES SOUTH: May 22 - Sep 1, 2023] | | | | | | | | | | | |
| 17 | END | | | | | | | | | | | | | | | |
| 17 | DOOR FRAMES | 2 days | Wed 7/12/23 | Thu 7/13/23 | [Gantt bar for DOOR FRAMES: Jul 12 - Jul 13, 2023] | | | | | | | | | | | |
| 18 | FRAME WALLS | 10 days | Fri 7/14/23 | Thu 7/27/23 | [Gantt bar for FRAME WALLS: Jul 14 - Jul 27, 2023] | | | | | | | | | | | |
| 19 | PLUMBING ROUGH IN | 1 day | Fri 7/28/23 | Fri 7/28/23 | [Gantt bar for PLUMBING ROUGH IN: Jul 28, 2023] | | | | | | | | | | | |
| 20 | ELECTRICAL ROUGH IN | 1 day | Fri 7/28/23 | Fri 7/28/23 | [Gantt bar for ELECTRICAL ROUGH IN: Jul 28, 2023] | | | | | | | | | | | |
| 21 | MECHANICAL ROUGH IN | 1 day | Fri 7/28/23 | Fri 7/28/23 | [Gantt bar for MECHANICAL ROUGH IN: Jul 28, 2023] | | | | | | | | | | | |
| 22 | FIRE PROTECTION ROUGH IN | 1 day | Fri 7/28/23 | Fri 7/28/23 | [Gantt bar for FIRE PROTECTION ROUGH IN: Jul 28, 2023] | | | | | | | | | | | |
| 23 | DRYWALL TAPE & FINISH | 10 days | Fri 7/28/23 | Thu 8/10/23 | [Gantt bar for DRYWALL TAPE & FINISH: Jul 28 - Aug 10, 2023] | | | | | | | | | | | |
| 24 | PRIME & TEXTURE WALLS | 2 days | Fri 8/11/23 | Mon 8/14/23 | [Gantt bar for PRIME & TEXTURE WALLS: Aug 11 - Aug 14, 2023] | | | | | | | | | | | |
| 25 | PAINT WALLS | 5 days | Tue 8/15/23 | Mon 8/21/23 | [Gantt bar for PAINT WALLS: Aug 15 - Aug 21, 2023] | | | | | | | | | | | |
| 26 | CEILING GRID | 3 days | Tue 8/22/23 | Thu 8/24/23 | [Gantt bar for CEILING GRID: Aug 22 - Aug 24, 2023] | | | | | | | | | | | |
| 27 | VINYL BASE | 2 days | Tue 8/22/23 | Wed 8/23/23 | [Gantt bar for VINYL BASE: Aug 22 - Aug 23, 2023] | | | | | | | | | | | |
| 28 | DOORS & HARDWARE | 4 days | Thu 8/24/23 | Tue 8/29/23 | [Gantt bar for DOORS & HARDWARE: Aug 24 - Aug 29, 2023] | | | | | | | | | | | |
| 29 | LIGHTING & DEVICE INSTALL | 3 days | Fri 8/25/23 | Tue 8/29/23 | [Gantt bar for LIGHTING & DEVICE INSTALL: Aug 25 - Aug 29, 2023] | | | | | | | | | | | |
| 30 | INSTALL DIFFUSERS | 2 days | Fri 8/25/23 | Mon 8/28/23 | [Gantt bar for INSTALL DIFFUSERS: Aug 25 - Aug 28, 2023] | | | | | | | | | | | |
| 31 | INSTALL CEILING TILE | 2 days | Wed 8/30/23 | Thu 8/31/23 | [Gantt bar for INSTALL CEILING TILE: Aug 30 - Aug 31, 2023] | | | | | | | | | | | |
| 32 | FINAL CLEANING | 1 day | Fri 9/1/23 | Fri 9/1/23 | [Gantt bar for FINAL CLEANING: Sep 1, 2023] | | | | | | | | | | | |
| 33 | SITE WORK | 121 days | Mon 5/1/23 | Mon 10/16/23 | [Gantt bar for SITE WORK: May 1 - Oct 16, 2023] | | | | | | | | | | | |
| 34 | SEWER LINES TO BUILDING | 1 day | Tue 5/23/23 | Tue 5/23/23 | [Gantt bar for SEWER LINES TO BUILDING: May 23, 2023] | | | | | | | | | | | |
| 35 | STORM PIPING | 5 days | Mon 8/7/23 | Fri 8/11/23 | [Gantt bar for STORM PIPING: Aug 7 - Aug 11, 2023] | | | | | | | | | | | |
| 36 | UNDERGROUND STORAGE TANKS | 5 days | Mon 7/31/23 | Fri 8/4/23 | [Gantt bar for UNDERGROUND STORAGE TANKS: Jul 31 - Aug 4, 2023] | | | | | | | | | | | |

| ID | Task Name | Duration | Start | Finish | 22 Jan '23 | Feb 5, '23 | Mar 12, '23 | Apr 16, '23 | May 21, '23 | Jun 25, '23 | Jul 30, '23 | Sep 3, '23 | Oct 8, '23 | Nov 12, '23 | Dec 17, '23 | Jan | |
|----|-------------------------------------|------------------|--------------------|---------------------|------------|------------|-------------|-------------|-------------|-------------|-------------|------------|------------|-------------|-------------|-----|---|
| | | | | | T | F | S | S | M | T | W | T | F | S | S | M | T |
| 37 | STORM PIPING | 5 days | Mon 8/7/23 | Fri 8/11/23 | | | | | | | | | | | | | |
| 38 | GRAVEL GRADE | 2 days | Thu 8/17/23 | Fri 8/18/23 | | | | | | | | | | | | | |
| 39 | STAKE C&G | 1 day | Thu 9/21/23 | Thu 9/21/23 | | | | | | | | | | | | | |
| 40 | CURB & GUTTER | 4 days | Thu 9/21/23 | Tue 9/26/23 | | | | | | | | | | | | | |
| 41 | BACKFILL C&G | 3 days | Tue 9/26/23 | Thu 9/28/23 | | | | | | | | | | | | | |
| 42 | EXTERIOR CONCRETE PADS & APPROACHES | 4 days | Tue 9/26/23 | Fri 9/29/23 | | | | | | | | | | | | | |
| 43 | EXTERIOR TRENCH DRAIN | 2 days | Fri 9/29/23 | Mon 10/2/23 | | | | | | | | | | | | | |
| 44 | LOADING DOCK PAD | 3 days | Mon 10/2/23 | Wed 10/4/23 | | | | | | | | | | | | | |
| 45 | TOP SOIL | 4 days | Wed 10/4/23 | Mon 10/9/23 | | | | | | | | | | | | | |
| 46 | LANDSCAPING | 6 days | Mon 10/9/23 | Mon 10/16/23 | | | | | | | | | | | | | |
| 47 | ASPHALT PAVING | 1 day | Mon 10/16/23 | Mon 10/16/23 | | | | | | | | | | | | | |
| 48 | ADDITION | 151 days? | Tue 5/30/23 | Tue 12/26/23 | | | | | | | | | | | | | |
| 49 | UNDERGROUND PLUMBING | 5 days | Mon 7/10/23 | Fri 7/14/23 | | | | | | | | | | | | | |
| 50 | UNDERGROUND ELECTRICAL | 5 days | Mon 7/17/23 | Fri 7/21/23 | | | | | | | | | | | | | |
| 51 | STEEL DELIVERY | 1 day | Thu 6/22/23 | Thu 6/22/23 | | | | | | | | | | | | | |
| 52 | SET STRUCTURAL STEEL | 2 days | Thu 6/22/23 | Fri 6/23/23 | | | | | | | | | | | | | |
| 53 | SECONDARY FRAMING | 3 days | Mon 6/26/23 | Wed 6/28/23 | | | | | | | | | | | | | |
| 54 | SET BAR JOIST | 3 days | Wed 6/28/23 | Fri 6/30/23 | | | | | | | | | | | | | |
| 55 | PERIMETER ANGLE | 3 days | Fri 6/30/23 | Tue 7/4/23 | | | | | | | | | | | | | |
| 56 | EXTERIOR STEEL STUDS | 21 days | Fri 6/30/23 | Fri 7/28/23 | | | | | | | | | | | | | |
| 57 | INSTALL METAL DECKING | 3 days | Wed 7/5/23 | Fri 7/7/23 | | | | | | | | | | | | | |
| 58 | EXTERIOR SHEETING FOAM & PLYWOOD | 6 days | Fri 7/28/23 | Fri 8/4/23 | | | | | | | | | | | | | |
| 59 | ROOF CURBS | 2 days | Wed 8/2/23 | Thu 8/3/23 | | | | | | | | | | | | | |
| 60 | TYVEK WEATHER BARRIER & WINDOW WRAP | 5 days | Fri 8/4/23 | Thu 8/10/23 | | | | | | | | | | | | | |
| 61 | ROOF BLOCKING | 4 days | Fri 8/4/23 | Wed 8/9/23 | | | | | | | | | | | | | |
| 62 | DEMO END WALL OF EXISTING BUILDING | 3 days | Thu 8/10/23 | Mon 8/14/23 | | | | | | | | | | | | | |
| 63 | ROOF DRAINS & PIPING | 4 days | Thu 8/10/23 | Tue 8/15/23 | | | | | | | | | | | | | |
| 64 | EXTERIOR MASONRY | 15 days | Thu 8/10/23 | Wed 8/30/23 | | | | | | | | | | | | | |
| 65 | RUBBER ROOF | 6 days | Tue 8/15/23 | Tue 8/22/23 | | | | | | | | | | | | | |
| 66 | SET RTUS | 2 days | Tue 8/22/23 | Wed 8/23/23 | | | | | | | | | | | | | |
| 67 | POUR SLAB ON GRADE | 11 days | Tue 8/22/23 | Tue 9/5/23 | | | | | | | | | | | | | |
| 68 | ALUMINUM STOREFRONTS | 6 days | Tue 8/22/23 | Tue 8/29/23 | | | | | | | | | | | | | |
| 69 | EIFS | 17 days | Wed 8/30/23 | Thu 9/21/23 | | | | | | | | | | | | | |
| 70 | INTERIOR STEEL STUDS | 11 days | Tue 9/5/23 | Tue 9/19/23 | | | | | | | | | | | | | |

| ID | Task Name | Duration | Start | Finish | 22 Jan '23 Feb 5, '23 Mar 12, '23 Apr 16, '23 May 21, '23 Jun 25, '23 Jul 30, '23 Sep 3, '23 Oct 8, '23 Nov 12, '23 Dec 17, '23 Jan 22 | | | | | | | | | | | | | | | | | | | |
|-----|-------------------------------|----------|--------------|--------------|--|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | T | F | S | S | M | T | W | T | F | S | S | M | T | W | T | F | S | S | M | T |
| 71 | DOOR FRAMES | 3 days | Tue 9/19/23 | Thu 9/21/23 | | | | | | | | | | | | | | | | | | | | |
| 72 | INTERIOR WALL BLOCKING | 6 days | Tue 9/19/23 | Tue 9/26/23 | | | | | | | | | | | | | | | | | | | | |
| 73 | LINER PANEL SHOP | 11 days | Tue 9/19/23 | Tue 10/3/23 | | | | | | | | | | | | | | | | | | | | |
| 74 | PLUMBING ROUGH IN | 6 days | Tue 9/19/23 | Tue 9/26/23 | | | | | | | | | | | | | | | | | | | | |
| 75 | ELECTRICAL & DATA ROUGH IN | 11 days | Tue 9/19/23 | Tue 10/3/23 | | | | | | | | | | | | | | | | | | | | |
| 76 | MECHANICAL ROUGH IN | 11 days | Tue 9/19/23 | Tue 10/3/23 | | | | | | | | | | | | | | | | | | | | |
| 77 | FIRE PROTECTION ROUGH IN | 11 days | Tue 9/19/23 | Tue 10/3/23 | | | | | | | | | | | | | | | | | | | | |
| 78 | OVERHEAD DOORS | 6 days | Tue 10/3/23 | Tue 10/10/23 | | | | | | | | | | | | | | | | | | | | |
| 79 | INSULATION & VAPOR BARRIER | 3 days | Tue 10/3/23 | Thu 10/5/23 | | | | | | | | | | | | | | | | | | | | |
| 80 | INSULATION INSPECTION | 1 day | Thu 10/5/23 | Thu 10/5/23 | | | | | | | | | | | | | | | | | | | | |
| 81 | DRYWALL TAPE & FINISH | 15 days | Thu 10/5/23 | Wed 10/25/23 | | | | | | | | | | | | | | | | | | | | |
| 82 | PRIME & TEXTURE | 4 days | Wed 10/25/23 | Mon 10/30/23 | | | | | | | | | | | | | | | | | | | | |
| 83 | PAINT INTERIOR WALLS | 4 days | Mon 10/30/23 | Thu 11/2/23 | | | | | | | | | | | | | | | | | | | | |
| 84 | PULL DATA LINES | 3 days | Thu 11/2/23 | Mon 11/6/23 | | | | | | | | | | | | | | | | | | | | |
| 85 | CEILING GRID | 4 days | Mon 11/6/23 | Thu 11/9/23 | | | | | | | | | | | | | | | | | | | | |
| 86 | INSTALL LIGHTING & DEVICES | 6 days | Thu 11/9/23 | Thu 11/16/23 | | | | | | | | | | | | | | | | | | | | |
| 87 | INSTALL DIFUSERS | 6 days | Thu 11/9/23 | Thu 11/16/23 | | | | | | | | | | | | | | | | | | | | |
| 88 | INSTALL SPRINKLER HEADS | 6 days | Thu 11/9/23 | Thu 11/16/23 | | | | | | | | | | | | | | | | | | | | |
| 89 | ABOVE CEILING INSPECTION | 1 day | Thu 11/16/23 | Thu 11/16/23 | | | | | | | | | | | | | | | | | | | | |
| 90 | INSTALLING CEILING TILES | 4 days | Thu 11/16/23 | Tue 11/21/23 | | | | | | | | | | | | | | | | | | | | |
| 91 | CASEWORK | 6 days | Thu 11/9/23 | Thu 11/16/23 | | | | | | | | | | | | | | | | | | | | |
| 92 | FLOORING | 6 days | Thu 11/16/23 | Thu 11/23/23 | | | | | | | | | | | | | | | | | | | | |
| 93 | INSTALL DOORS & DOOR HARDWARE | 6 days | Thu 11/23/23 | Thu 11/30/23 | | | | | | | | | | | | | | | | | | | | |
| 94 | BATHROOM HARDWARE | 3 days | Thu 11/23/23 | Mon 11/27/23 | | | | | | | | | | | | | | | | | | | | |
| 95 | ELECTRICAL FINISH | 6 days | Thu 11/23/23 | Thu 11/30/23 | | | | | | | | | | | | | | | | | | | | |
| 96 | PLUMBING FINISH | 6 days | Thu 11/23/23 | Thu 11/30/23 | | | | | | | | | | | | | | | | | | | | |
| 97 | INSTALL FURNITURE | 6 days | Thu 11/30/23 | Thu 12/7/23 | | | | | | | | | | | | | | | | | | | | |
| 98 | FINAL CLEANING | 3 days | Thu 12/7/23 | Mon 12/11/23 | | | | | | | | | | | | | | | | | | | | |
| 99 | PUNCHLIST | 6 days | Mon 12/11/23 | Mon 12/18/23 | | | | | | | | | | | | | | | | | | | | |
| 100 | OWNER TRAINING | 1 day | Mon 12/18/23 | Mon 12/18/23 | | | | | | | | | | | | | | | | | | | | |
| 101 | COMPLIANCE STATEMENTS | 1 day | Mon 12/18/23 | Mon 12/18/23 | | | | | | | | | | | | | | | | | | | | |
| 102 | FINAL INSPECTIONS | 3 days | Mon 12/18/23 | Wed 12/20/23 | | | | | | | | | | | | | | | | | | | | |
| 103 | MOVE DOCK EQUIPMENT | 3 days | Wed 12/20/23 | Fri 12/22/23 | | | | | | | | | | | | | | | | | | | | |
| 104 | MOVE MECH HOIST | 3 days | Fri 12/22/23 | Tue 12/26/23 | | | | | | | | | | | | | | | | | | | | |