

ID	Task Name	Duration	Start	Finish	
1	PERMIT	1 day	Mon 3/13/23	Mon 3/13/23	22 Jan 1, '23 Feb 5, '23 Mar 12, '23 Apr 16, '23 May 21, '23 Jun 25, '23 Jul 30, '23 Sep 3, '23 Oct 8, '23 Nov 12, '23 Dec 17, '23 Jan 21, '24
2	NEW ELECTRICAL SERVICE	27 days	Mon 4/10/23	Tue 5/16/23	NEW ELECTRICAL SERVICE
3	ROOM 117 & 118	91 days	Mon 4/24/23	Mon 8/28/23	PERMIT
4	STEEL STUDS & BLOCKING	5 days	Mon 6/5/23	Fri 6/9/23	STEEL STUDS & BLOCKING
5	ROUGH IN MEP & FP	5 days	Mon 6/12/23	Fri 6/16/23	ROUGH IN MEP & FP
6	DOOR FRAMES	2 days	Wed 7/12/23	Thu 7/13/23	DOOR FRAMES
7	DRYWALL TAPE & FINISH	10 days	Mon 7/17/23	Fri 7/28/23	DRYWALL TAPE & FINISH
8	PRIME & TEXTURE	1 day	Mon 7/31/23	Mon 7/31/23	PRIME & TEXTURE
9	PAINTING	2 days	Tue 8/1/23	Wed 8/2/23	PAINTING
10	CEILING GRID	3 days	Tue 8/8/23	Thu 8/10/23	CEILING GRID
11	MEP & FP ABOVE CEILING	5 days	Mon 8/14/23	Fri 8/18/23	MEP & FP ABOVE CEILING
12	CEILING TILE INSTALL	1 day	Mon 8/21/23	Mon 8/21/23	CEILING TILE INSTALL
13	DOORS & HARDWARE	4 days	Mon 8/21/23	Thu 8/24/23	DOORS & HARDWARE
14	FINAL CLEANING	1 day	Fri 8/25/23	Fri 8/25/23	FINAL CLEANING
15	MOVE IN FURNITURE	1 day	Mon 8/28/23	Mon 8/28/23	MOVE IN FURNITURE
16	PHASE 2 EXISTING OFFICES SOUTH END	75 days	Mon 5/22/23	Fri 9/1/23	
17	DOOR FRAMES	2 days	Wed 7/12/23	Thu 7/13/23	DOOR FRAMES
18	FRAME WALLS	10 days	Fri 7/14/23	Thu 7/27/23	FRAME WALLS
19	PLUMBING ROUGH IN	1 day	Fri 7/28/23	Fri 7/28/23	PLUMBING ROUGH IN
20	ELECTRICAL ROUGH IN	1 day	Fri 7/28/23	Fri 7/28/23	ELECTRICAL ROUGH IN
21	MECHANICAL ROUGH IN	1 day	Fri 7/28/23	Fri 7/28/23	MECHANICAL ROUGH IN
22	FIRE PROTECTION ROUGH IN	1 day	Fri 7/28/23	Fri 7/28/23	FIRE PROTECTION ROUGH IN
23	DRYWALL TAPE & FINISH	10 days	Fri 7/28/23	Thu 8/10/23	DRYWALL TAPE & FINISH
24	PRIME & TEXTURE WALLS	2 days	Fri 8/11/23	Mon 8/14/23	PRIME & TEXTURE WALLS
25	PAINT WALLS	5 days	Tue 8/15/23	Mon 8/21/23	PAINT WALLS
26	CEILING GRID	3 days	Tue 8/22/23	Thu 8/24/23	CEILING GRID
27	VINYL BASE	2 days	Tue 8/22/23	Wed 8/23/23	VINYL BASE
28	DOORS & HARDWARE	4 days	Thu 8/24/23	Tue 8/29/23	DOORS & HARDWARE
29	LIGHTING & DEVICE INSTALL	3 days	Fri 8/25/23	Tue 8/29/23	LIGHTING & DEVICE INSTALL
30	INSTALL DIFFUSERS	2 days	Fri 8/25/23	Mon 8/28/23	INSTALL DIFFUSERS
31	INSTALL CEILING TILE	2 days	Wed 8/30/23	Thu 8/31/23	INSTALL CEILING TILE
32	FINAL CLEANING	1 day	Fri 9/1/23	Fri 9/1/23	FINAL CLEANING
33	SITE WORK	121 days	Mon 5/1/23	Mon 10/16/23	
34	SEWER LINES TO BUILDING	1 day	Tue 5/23/23	Tue 5/23/23	SEWER LINES TO BUILDING
35	STORM PIPING	5 days	Mon 8/7/23	Fri 8/11/23	STORM PIPING
36	UNDERGROUND STORAGE TANKS	5 days	Mon 7/31/23	Fri 8/4/23	UNDERGROUND STORAGE TANKS

ID	Task Name	Duration	Start	Finish	
37	STORM PIPING	5 days	Mon 8/7/23	Fri 8/11/23	22 Jan '23 T F S
38	GRAVEL GRADE	2 days	Thu 8/17/23	Fri 8/18/23	Feb 5 '23 S M T
39	STAKE C&G	1 day	Thu 9/21/23	Thu 9/21/23	Mar 12 '23 W T F S
40	CURB & GUTTER	4 days	Thu 9/21/23	Tue 9/26/23	Apr 16 '23 S M T W T F S
41	BACKFILL C&G	3 days	Tue 9/26/23	Thu 9/28/23	May 21 '23 S M T W T F S
42	EXTERIOR CONCRETE PADS & APPROACHES	4 days	Tue 9/26/23	Fri 9/29/23	Jun 25 '23 W T F S
43	EXTERIOR TRENCH DRAIN	2 days	Fri 9/29/23	Mon 10/2/23	Jul 30 '23 S
44	LOADING DOCK PAD	3 days	Mon 10/2/23	Wed 10/4/23	Sep 3 '23 S M T
45	TOP SOIL	4 days	Wed 10/4/23	Mon 10/9/23	Oct 8 '23 T W T F S
46	LANDSCAPING	6 days	Mon 10/9/23	Mon 10/16/23	Nov 12 '23 S
47	ASPHALT PAVING	1 day	Mon 10/16/23	Mon 10/16/23	Dec 17 '23 J
48	ADDITION	151 days?	Tue 5/30/23	Tue 12/26/23	
49	UNDERGROUND PLUMBING	5 days	Mon 7/10/23	Fri 7/14/23	
50	UNDERGROUND ELECTRICAL	5 days	Mon 7/17/23	Fri 7/21/23	
51	STEEL DELIVERY	1 day	Thu 6/22/23	Thu 6/22/23	
52	SET STRUCTURAL STEEL	2 days	Thu 6/22/23	Fri 6/23/23	
53	SECONDARY FRAMING	3 days	Mon 6/26/23	Wed 6/28/23	
54	SET BAR JOIST	3 days	Wed 6/28/23	Fri 6/30/23	
55	PERIMETER ANGLE	3 days	Fri 6/30/23	Tue 7/4/23	
56	EXTERIOR STEEL STUDS	21 days	Fri 6/30/23	Fri 7/28/23	
57	INSTALL METAL DECKING	3 days	Wed 7/5/23	Fri 7/7/23	
58	EXTERIOR SHEETING FOAM & PLYW/6 days	2 days	Fri 7/28/23	Fri 8/4/23	
59	ROOF CURBS	2 days	Wed 8/2/23	Thu 8/3/23	
60	TYVEK WEATHER BARRIER & WINDOW WRAP	5 days	Fri 8/4/23	Thu 8/10/23	
61	ROOF BLOCKING	4 days	Fri 8/4/23	Wed 8/9/23	
62	DEMO END WALL OF EXISTING BUILDING	3 days	Thu 8/10/23	Mon 8/14/23	
63	ROOF DRAINS & PIPING	4 days	Thu 8/10/23	Tue 8/15/23	
64	EXTERIOR MASONRY	15 days	Thu 8/10/23	Wed 8/30/23	
65	RUBBER ROOF	6 days	Thu 8/15/23	Tue 8/22/23	
66	SET RTUS	2 days	Tue 8/22/23	Wed 8/23/23	
67	POUR SLAB ON GRADE	11 days	Tue 8/22/23	Tue 9/5/23	
68	ALUMINUM STOREFRONTS	6 days	Tue 8/22/23	Tue 8/29/23	
69	EIFS	17 days	Wed 8/30/23	Thu 9/21/23	
70	INTERIOR STEEL STUDS	11 days	Tue 9/5/23	Tue 9/19/23	

ID	Task Name	Duration	Start	Finish	23																			
					Jan 1	Feb 5	Mar 12	Apr 16	May 21	Jun 25	Jul 30	Sep 3	Oct 8	Nov 12	Dec 17	Jan 21								
71	DOOR FRAMES	3 days	Tue 9/19/23	Thu 9/21/23																				
72	INTERIOR WALL BLOCKING	6 days	Tue 9/19/23	Tue 9/26/23																				
73	LINER PANEL SHOP	11 days	Tue 9/19/23	Tue 10/3/23																				
74	PLUMBING ROUGH IN	6 days	Tue 9/19/23	Tue 9/26/23																				
75	ELECTRICAL & DATA ROUGH IN	11 days	Tue 9/19/23	Tue 10/3/23																				
76	MECHANICAL ROUGH IN	11 days	Tue 9/19/23	Tue 10/3/23																				
77	FIRE PROTECTION ROUGH IN	11 days	Tue 9/19/23	Tue 10/3/23																				
78	OVERHEAD DOORS	6 days	Tue 10/3/23	Tue 10/10/23																				
79	INSULATION & VAPOR BARRIER	3 days	Tue 10/3/23	Thu 10/5/23																				
80	INSULATION INSPECTION	1 day	Thu 10/5/23	Thu 10/5/23																				
81	DRYWALL TAPE & FINISH	15 days	Thu 10/5/23	Wed 10/25/23																				
82	PRIME & TEXTURE	4 days	Wed 10/25/23	Mon 10/30/23																				
83	PAINT INTERIOR WALLS	4 days	Mon 10/30/23	Thu 11/2/23																				
84	PULL DATA LINES	3 days	Thu 11/2/23	Mon 11/6/23																				
85	CEILING GRID	4 days	Mon 11/6/23	Thu 11/9/23																				
86	INSTALL LIGHTING & DEVICES	6 days	Thu 11/9/23	Thu 11/16/23																				
87	INSTALL DIFFUSERS	6 days	Thu 11/9/23	Thu 11/16/23																				
88	INSTALL SPRINKLER HEADS	6 days	Thu 11/9/23	Thu 11/16/23																				
89	ABOVE CEILING INSPECTION	1 day	Thu 11/16/23	Thu 11/16/23																				
90	INSTALLING CEILING TILES	4 days	Thu 11/16/23	Tue 11/21/23																				
91	CASEWORK	6 days	Thu 11/9/23	Thu 11/16/23																				
92	FLOORING	6 days	Thu 11/16/23	Thu 11/23/23																				
93	INSTALL DOORS & DOOR HARDWARE	6 days	Thu 11/23/23	Thu 11/30/23																				
94	BATHROOM HARDWARE	3 days	Thu 11/23/23	Mon 11/27/23																				
95	ELECTRICAL FINISH	6 days	Thu 11/23/23	Thu 11/30/23																				
96	PLUMBING FINISH	6 days	Thu 11/23/23	Thu 11/30/23																				
97	INSTALL FURNITURE	6 days	Thu 11/30/23	Thu 12/7/23																				
98	FINAL CLEANING	3 days	Thu 12/7/23	Mon 12/11/23																				
99	PUNCHLIST	6 days	Mon 12/11/23	Mon 12/18/23																				
100	OWNER TRAINING	1 day	Mon 12/18/23	Mon 12/18/23																				
101	COMPLIANCE STATEMENTS	1 day	Mon 12/18/23	Mon 12/18/23																				
102	FINAL INSPECTIONS	3 days	Mon 12/18/23	Wed 12/20/23																				
103	MOVE DOCK EQUIPMENT	3 days	Wed 12/20/23	Fri 12/22/23																				
104	MOVE MECH HOIST	3 days	Fri 12/22/23	Tue 12/26/23																				